

INITIAL PHASE:
CONTRACTOR TO INSTALL PERIMETER FENCE PRIOR TO ALL LAND DISTURBANCE ACTIVITIES. ALL INITIAL PERIMETER FENCE SHALL BE REMOVED CONCURRENTLY WITH INTERMEDIATE MEASURES.

INTERMEDIATE PHASE:
EROSION MEASURES SHALL CONSIST OF ALL BMP'S SHOWN IN THESE PLANS EXCEPT FOR Ds3. ALL DEVICES INSTALLED DURING THIS PHASE SHALL REMAIN UNTIL FINAL GRADING HAS BEEN ACHIEVED AND PERMANENT MEASURES INSTALLED.

FINAL PHASE:
SHALL CONSIST OF PERMANENT GRASSING, STONE DUMPED RIP RAP FOR OUTLET PROTECTION, AND PERMANENT DITCH PROTECTION. CONTRACTOR IS TO ENSURE THAT ALL GRASS PLANTED HAS STARTED TO GROW BEFORE REMOVING TEMPORARY EROSION MEASURES.



SEE SHEET 13-01
MATCH LINE STA. 10+20


MATCH LINE STA. 14+40
SEE SHEET 13-03

GSWCC LEVEL II DESIGN PROFESSIONAL NO. 0000018858
[Signature]
GEORGIA LICENSED PROFESSIONAL
DATE 2-25-10

STA 10+60.00
N 1494598.3980
E 2417863.5450

PT STA 12+44.67
N 1494645.1590
E 2418021.3510

G. M. D 1765
TOWN OF BRASELTON



REVISION DATES	

OFFICE:
BMP LOCATION DETAILS
SR53 & SR124
INTERSECTION REALIGNMENT

DRAWING No.
54-02